

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 2 PAGES

TO CLIENT: County of Webb, State of Texas
1000 Houston Street
Laredo, Texas 78040

PROJECT: La Presa Community Park
1983 Mangana-Hein Rd.
Laredo, TX

FROM CONTRACTOR: Davila Construction
520 Bonham St
San Antonio, Texas 78205

CONTRACT FOR: CONTRACTOR

APPLICATION #: 4
PERIOD TO: 10/23/19
PROJECT NOS: 2019-3478

Distribution to:
Owner
Const. Mgr
Architect
Contractor

CONTRACT DATE: 03/21/19

DAVILA CONSTRUCTION, INC.

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM-----\$ 111,100.00

2. Net change by Change Orders-----\$ 14,356.75

3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 125,456.75

4. TOTAL COMPLETED & STORED TO DATE-\$
(Column G on Continuation Sheet) 125,456.75

5. RETAINAGE:
a. 10.0% of Completed Work \$
(Columns D+E on Continuation Sheet)
b. of Stored Material \$
(Column F on Continuation Sheet)
Total Retainage (Line 5a + 5b or
Total in Column 1 of Continuation Sheet-----\$ 125,456.75

6. TOTAL EARNED LESS RETAINAGE-----\$ 125,456.75
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)-----\$ 112,911.08

8. CURRENT PAYMENT DUE-----\$ 12,545.67
(Line 3 less Line 6)

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown therein is now due.


CONTRACTOR:

By: JUNE DAVILA Date: 10/23/2019

State of: Texas
County of: Webb

Subscribed and sworn to before me this 23 day of October

Notary Public: My Commission expires: 2-11-2023



CERTIFICATE FOR PAYMENT

In accordance with Contract Documents, based on on-site observations and the data comprising application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.) \$ 12,545.67

ARCHITECT

By: [Signature] Date: 12/3/19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month	\$14,356.75	
TOTALS	\$14,356.75	
NET CHANGES by Change Order		\$14,356.75

CONTINUATION SHEET

Page 2 of 2 Pages

ATTACHMENT TO PAY APPLICATION

PROJECT:

La Presa Community Park
1983 Mangana-Hein Rd.
Laredo, TX



APPLICATION NUMBER: 4

APPLICATION DATE: 10/23/19

PERIOD TO: 23-Oct-19

ARCHITECT'S PROJECT NO: 2019-3478

No.	Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)	This Period		Total Completed And Stored To Date (D + E + F)	% (G/C)		
1	GENERAL REQUIREMENTS								
2	Surveying	1,000.00	1,000.00			1,000.00	100%		
3	General Liability	2,800.00	2,800.00			2,800.00	100%		
4	Bonds	4,800.00	4,800.00			4,800.00	100%		
5	Temporary Facilities	2,000.00	2,000.00			2,000.00	100%		
6	Clean out and Close out	3,000.00	3,000.00			3,000.00	100%		
7	Equipment Rental	3,500.00	3,500.00			3,500.00	100%		
8									
9	SITE WORK								
10	Site Demolition	3,500.00	3,500.00			3,500.00	100%		
11	Grading	4,500.00	4,500.00			4,500.00	100%		
12	Stabilize Entrance	2,500.00	2,500.00			2,500.00	100%		
13									
14	PARK ELEMENTS								
15	Pavilion (Materials)	9,000.00	9,000.00			9,000.00	100%		
16	Pavilion (Labor)	9,000.00	9,000.00			9,000.00	100%		
17	Walking Trail (Materials)	10,000.00	10,000.00			10,000.00	100%		
18	Walking Trail (Labor)	7,500.00	7,500.00			7,500.00	100%		
19	Canopy Structure (materials)	4,500.00	4,500.00			4,500.00	100%		
20	Canopy Structure (Labor)	4,500.00	4,500.00			4,500.00	100%		
21									
22	ALLOWANCES								
23	Exterior Signage (Metal Letters)	2,000.00	2,000.00			2,000.00	100%		
24	Park Furnishing Allowance	5,000.00	5,000.00			5,000.00	100%		
25	Obstacle Course	10,000.00	10,000.00			10,000.00	100%		
26									
27	Davila Profit and Overhead	22,000.00	22,000.00			22,000.00	100%		
28	Contingency								
	SUBTOTALS PAGE 2	111,100.00	111,100.00			111,100.00	100%		

Page 3 of 2 Pages

APPLICATION NUMBER:

APPLICATION DATE:

23-Oct-19

2019-3478

Lareau, TX														
A		B		C		D		E		F	G		H	I
Item No.	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not In D or E)	Total Completed And Stored To Date (D + E + F)	% (G/C)	Balance To Finish (C - G)	Retainage					
			From Previous Application (D + E)	This Period										
29	Change order and Credits													
30	CO#1 - remove & relocate trail forms	500.00	500.00			500.00	100%							
31	CO#3 - Trail from rear building to new trail	1,280.00	1,280.00			1,280.00	100%							
32	CO#6 - Obstacle Course	16,000.00	16,000.00			16,000.00	100%							
33	CO#7 - 2 Picnic Benches	1,790.00	1,790.00			1,790.00	100%							
34	CO#9 - Masonry Wall Entrance	3,386.75	3,386.75			3,386.75	100%							
35	CO#10 - Remove and relocate Play ground	5,900.00	5,900.00			5,900.00	100%							
36														
37														
38	Credit and Allowances													
39	Stabilize Entrance	(2,500.00)	(2,500.00)			(2,500.00)								
40	Obstacle Course Allowance	(10,000.00)	(10,000.00)			(10,000.00)								
41	Signage Allowance	(2,000.00)	(2,000.00)			(2,000.00)								
42														
43														
44														
45														
46														
47														
48														
49														
50														
51														
52														
53														
54														
55														
56														
SUBTOTALS PAGE 3		125,456.75	125,456.75			125,456.75	100%							

La Presa Park

1983 Mangana Hein
Punch List accomplished


- Wood ending missing from monument sign.



- Contractor to remove sign.



- Clean underside of roof panels.



- Contractor to patch and repair all knot holes on pavilion wood with wood filler and repaint.



- Remove metal wire ties from column base.



The seal of the State of Texas, County of Webb, is a circular emblem. It features a five-pointed star in the center, surrounded by a wreath. The words "THE STATE OF TEXAS" are inscribed around the top half of the circle, and "COUNTY OF WEBB" is inscribed around the bottom half. The entire seal is set against a background of a grid of small squares.

BILL TO

PO#

BUSINESS OFFICE
1110 WASHINGTON ST. SUITE 203
LAREDO, TEXAS 78040
OR EMAIL INVOICES TO:
apinvoices@webbcountytx.gov

SHIP TO

VENDOR

TOTAL COST	\$125,456.75
AMOUNT VOIDED	\$0.00
AMOUNT EXPENSED	\$95,600.00
AMOUNT ENCUMBERED	\$29,856.75
AMOUNT DISCOUNTED	\$0.00
AMOUNT REMAINING	\$29,856.75

TH

APPROVED BY

Jose A. Lopez III, Purchasing Agent

The Purchase Order Number must appear on all invoices.

SPECIAL INSTRUCTIONS
Commissioners Court Approved 11/13/18
ITB#2018-005

For Webb County Purchasing Standard Terms and Conditions please visit <http://www.webbcountytx.gov/PurchasingAgent/POTC.pdf>