

## ENGINEER REQUEST FOR PARTIAL PAYMENT

### INVOICE NO. 4 - Final Retainage Release

**DATE:** April 18, 2023

**PROJECT:** Webb County GPS Utility Survey Engineering Services (RFQ 2018-005)  
Webb County PO # 2019-00003179

**ENGINEER:** Porras Nance Engineering, 304 E. Calton, Laredo, Texas 78041


#### **FOR PROFESSIONAL SERVICES:**

Task	Fee	%	PTs	Amount
1 GPS Survey - Water System (\$35/PT)	\$21,000	100%	635	\$21,000.00
2 Update Water System Maps & GIS Files	\$3,500	100%		\$3,500.00
3 GPS Survey - Sewer MH/COs	\$36,000	64%		\$22,875.00
Public ROW MH/COs @ \$75/PT			173	
Private ESMT MH/COs @ \$150/PT			66	
4 Sewer Block Maps & GIS Files	\$14,000	100%		\$14,000.00
5 Preliminary Sewer Capacity Evaluation	\$3,500	100%		\$3,500.00
<b>TOTAL</b>	<b>\$78,000</b>	<b>83%</b>		<b>\$64,875.00</b>

ORIGINAL CONTRACT:	\$78,000.00	TOTAL WORK TO DATE:	\$64,875.00
AMENDMENTS:	\$0.00	LESS PREVIOUS PAYMENTS:	\$61,631.25
CONTRACT TO DATE:	\$78,000.00	LESS RETAINAGE:	\$0.00
		<b>AMOUNT DUE:</b>	<b><u>\$3,243.75</u></b>

#### **CERTIFICATE OF ENGINEER:**

*I certify that the above and foregoing request for partial payment is a true and correct statement and that the same has been performed in full accordance with the requirements of the contract documents.*

BY:   
Wayne Nance, PE

**APPROVED FOR PAYMENT:**  
Tomas Sanchez, Utility Systems Mgr.

DATE: 4.18.23

DATE: \_\_\_\_\_

**VERIFIED FOR PAYMENT:**  
\_\_\_\_\_

**RECOMMEND FOR PAYMENT:**  
\_\_\_\_\_

DATE: \_\_\_\_\_

DATE: \_\_\_\_\_