



**WEBB COUNTY
ROAD & BRIDGE DEPARTMENT**

7210 E. Saunders
Laredo, Texas 78041

Jose Luis Neira
SUPERINTENDENT

Office (956)523-5300
Fax (956)721-2539

Project: Espejo- Gates

Scope of work / Quality Assurance Standards used by Road and Bridge

- Equipment will be moved out to project site (motor grader and 2 rollers) and left on site.
- Operators, water truck and flagmen will travel to and from the work site on a daily basis
- Flexible base will be applied to existing roadway after it has been bladed but no structures or channels will be installed for proper water drainage.
- Flexible base will be delivered by a chosen sub-contractor on a daily basis (flexible base needs to meet TX dot standards in order to use on the roadway approx. 250 cu/yds. per day).
- If needed sub-contractor will provide a water source to use as well. (water truck 5600 gal to refill county truck)
- Work will begin at the entrance of Espejo-gates and will continue until funds are exhausted. (approx. 3 miles and 10,000 yds. of flexible base)
- Flexible base will be placed on roadway 30ft wide and 6 inch lift. (flexible base will be water conditioned and worked into roadway and will be proof rolled and crowned to a finish)
- Project is expected to last 10-11 weeks (weather permitting and no down time from equipment or delivery of flexible base) approx. 250 yards will be laid down, water conditioned rolled and crowned per day.
- Sub-contractor will submit a new Procter of the flexible base being used at the half way point (approx. 5000 cu/yds.) to assure that material still meets TX dot standards.