

## CONSTRUCTION CHANGE ORDER #1 (Final)

PROJ: EL CENIZO CONTROL VALVE IMPROVEMENTS PROJECT  
 CONTRACTOR: SAL CONSTRUCTION MANAGEMENT, LLC.  
 ADDRESS: 1200 W. EXPRESS 33  
LA FERIA, TX 78046

CHANGE ORDER: 1 (Final Recap)  
 DATE: October 31, 2019

You are hereby requested to comply with the following changes from the contract plans and specifications. This document shall become an Amendment to the Contract and all provisions of the Contract shall apply thereto.

ITEM NO.	DESCRIPTION OF CHANGES QUANTITIES, UNITS, UNIT PRICES	DECREASE IN CONTRACT PRICE	INCREASE IN CONTRACT PRICE
<i>Final Recapitulation of Quantities</i>			
2.1	ADD 1 EA 8" 90° Bends, MJ @ \$675.00 / EA		\$675.00
2.2	ADD 2 EA 8" 22.5° Bends, MJ @ \$665.00 / EA		\$1,330.00
2.3	ADD 1 EA 1" Air Release Valve with Box @ \$4,300.00 / EA		\$4,300.00
Original Contract: \$120,504.00 Original Contract Time: 100 working days		Total Decrease: \$0.00 Total Increase: \$6,305.00 Net Change ( Credit): \$6,305.00	

**JUSTIFICATION:**

Existing Pipe Depth at Interconnection Points Required Additional Fittings and an Air Release Valve

Contract Price Including Previous Change Orders:	\$120,504.00	Contract Time Including Previous Change Orders :	100 working days
Net INCREASE resulting from this Change Order :	\$6,305.00	Net INCREASE resulting from this Change Order :	20 working days
Current Contract Price Including this Change Order:	\$126,809.00	Current Contract Time Including this Change Order :	120 working days

Recommended by:

Wayne Nance, P.E., Porras Nance Engineering

Date:

Approved by:

Tomas Sanchez, Interim Utilities Director

Date:

Accepted by:

SAL Construction Management, LLC

Date:

Approved by:

Tano E. Tijerina, Webb County Judge

Date: