



AIA[®] Document G701™ – 2017

Change Order

PROJECT: *(Name and address)*
Webb County Medical Examiner
7210 Saunders St. Laredo, Tx. 78041

CONTRACT INFORMATION:
Contract For: General Construction
Date: November 23, 2020

CHANGE ORDER INFORMATION:
Change Order Number: 007
Date: 7/7/2021

OWNER: *(Name and address)*
WEBB COUNTY PURCHASING

ARCHITECT: *(Name and address)*
REDLINE ARCHITECTURE, LLC.

CONTRACTOR: *(Name and address)*
QUANTCORP CONSTRUCTION, LLC.

1110 WASHINGTON STREET SUITE
101
LAREDO TX. 78040.

119 FLORES AVE. SUITE 200
LAREDO, TX. 78040

6548 SPRINGFIELD AVE.
SUITE. 101 LAREDO TX. 78041

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Rain delays in the following dates:

- April 30th 2021
- May 1st 2021
- May 12th 2021
- May 18th 2021
- May 19th 2021
- May 20th 2021 (drying day)
- May 31st 2021
- June 1st 2021
- June 2nd 2021
- June 3rd 2021
- June 4th 2021
- June 30th 2021
- July 6th 2021

Refer to the attached PDF's for backup documentation.

Original completion date: October 27th, 2021

Nee completion date due to rain impacts: November 9th, 2021


The original Contract Sum was	\$ 621,740.37
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 621,740.37
The Contract Sum will be increased by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 621,740.37

The Contract Time will be increased by thirteen (0) days.

The new date of Substantial Completion will be November 9,2021

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

_____	<u>Quantecorp Construction LLC</u>	_____
ARCHITECT (Firm name)	CONTRACTOR (Firm name)	OWNER (Firm name)
_____		_____
SIGNATURE	SIGNATURE	SIGNATURE
_____	<u>Juan J. Velazquez</u>	_____
PRINTED NAME AND TITLE	PRINTED NAME AND TITLE	PRINTED NAME AND TITLE
_____	<u>7/7/2021</u>	_____
DATE	DATE	DATE



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

Project: 21002050 - MEDICAL EXAMINER -
WEBB COUNTY
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Friday 4/30/2021



Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Fri Apr 30, 2021 at 06:59pm CDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
67°F	79°F	73°F	0.16 in.	0.21 in.	0.23 in.	63%	78%	95%	65°F	10.6 mph	13 mph	21 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
cloudy	cloudy	cloudy	partly-cloudy-day	cloudy	rain
68°F	68°F	74°F	79°F	77°F	73°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	06:55:00 PM	No						
2	08:00:00 AM	Yes						

Comments: Activities to do the CMU mockup wall for Architect's review were cancelled due to rain showers during the day.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	

Comments: Activities do to the CMU mockup wall for Architect's review were cancelled due to rain showers

By

Date

Copies To



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Saturday 5/1/2021



Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Sat May 1, 2021 at 12:39pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
67°F	84°F	74°F	0.32 in.	0.48 in.	0.53 in.	35%	72%	98%	62°F	8.8 mph	17 mph	22 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
rain	rain	rain	clear-day	clear-day	clear-night
68°F	69°F	70°F	82°F	85°F	79°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	12:35:00 PM	No						
2	08:00:00 AM	Yes						

Comments: Activities to relocate the temporary exterior HVAC ductwork that feeds the autopsy room were cancelled due to rain during the day and night, also the installation of the exhaust fan in the autopsy room was cancelled.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	

Comments: Activities to relocate the temporary exterior HVAC ductwork that feeds the autopsy room were cancelled due to rain during the day and night, also the installation of the exhaust fan in the autopsy room was cancelled.



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Wednesday 5/12/2021

 **Daily Log Completed & Distributed**
 The Daily Log was completed and distributed by Ana Karen Serna on Wed May 12, 2021 at 05:28pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
64°F	74°F	69°F	0.40 in.	0.65 in.	0.69 in.	69%	87%	100%	65°F	10.3 mph	15 mph	29 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
cloudy 70°F	rain 65°F	rain 65°F	cloudy 69°F	cloudy 72°F	partly-cloudy-night 72°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	09:10:00 AM	No						
2	08:00:00 AM	Yes						

Comments: Rained during the morning and prevented to continue with the CMU installation, there are chances of rain during the whole day.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	
Comments: Rained during the morning and prevented to continue with the CMU installation, there are chances of rain during the whole day.				


By _____ Date _____ Copies To _____



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Tuesday 5/18/2021

 **Daily Log Completed & Distributed**
 The Daily Log was completed and distributed by Ana Karen Serna on Tue May 18, 2021 at 05:09pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
71°F	93°F	82°F	0.56 in.	0.61 in.	0.71 in.	43%	69%	90%	70°F	13.3 mph	19 mph	33 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
partly-cloudy-night	clear-day	partly-cloudy-day	partly-cloudy-day	clear-day	clear-night
72°F	78°F	84°F	91°F	93°F	87°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	04:50:00 PM	No						
2	08:00:00 AM	Yes						

Comments: Severe Thunderstorm during the morning preventing us to continue with stucco activities

MANPOWER LOG

2 Workers | 4.0 Man Hours

No.	Contact/Company	Workers	#	Man Hours	Location
1	Quantcorp Construction, LLC	2	2.0	4.0	
Notes: Covering wood					
		2	4.0		

Manpower Log's Attachments:

DELIVERY LOG

No.	Time	Delivery From	Tracking Number	Contents
1	12:52PM	Zarsky		Wood studs, plywood and accesories
Comments:				
2	03:30PM	Mccoys		Wood 12" wood studs
Comments:				

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	
Comments: Severe thunderstorm during the morning				

PHOTOS



[8DC9315C-C583-448F-A6F9-8CA22873B647.jpeg](#)



[4DFCA107-61CD-452B-AF77-449E6F0EF6BD.jpeg](#)



[2DCB3A0E-5537-4BDD-9A62-0A6B100E5ABC.jpeg](#)



[176109EC-B719-4A9B-8C22-E460F40909E3.jpeg](#)

By

Date

Copies To



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Wednesday 5/19/2021



Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Wed May 19, 2021 at 08:30amCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
65°F	79°F	72°F	2.14 in.	2.70 in.	2.76 in.	60%	83%	100%	67°F	12.1 mph	20 mph	38 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
rain	rain	rain	cloudy	partly-cloudy-day	partly-cloudy-night
75°F	67°F	68°F	73°F	76°F	71°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	08:25:00 AM	No						
2	08:00:00 AM	Yes						

Comments: Severe thunderstorms in the area preventing us to continue with stucco works.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	

Comments: Severe thunderstorms in the area preventing us to continue with stucco works.

By

Date

Copies To



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Monday 5/31/2021

Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Tue Jun 1, 2021 at 07:42amCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
75°F	91°F	83°F	0.03 in.	0.05 in.	0.41 in.	51%	71%	91%	72°F	14.3 mph	17 mph	29 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
cloudy 75°F	partly-cloudy-day 79°F	partly-cloudy-day 85°F	partly-cloudy-day 91°F	partly-cloudy-day 91°F	partly-cloudy-night 87°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	07:35:00 AM	No						
2	07:38:00 AM	Yes						

Comments: Couldn't continue with roof improvements since we need to remove portions of the roof and there are too many chances of rain this week, activities will be on hold until weather improves.

Observed Weather Conditions' Attachments:



[1622551219355.430176_tempImage.jpeg](https://www.1622551219355.430176_tempImage.jpeg)

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	
	Comments:	Couldn't continue with roof improvements since we need to remove portions of the roof and there are too many chances of rain this week, activities will be on hold until weather improves.		

By _____

Date _____

Copies To _____



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Tuesday 6/1/2021

Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Tue Jun 1, 2021 at 07:46amCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
71°F	83°F	78°F	0.97 in.	1.00 in.	1.01 in.	67%	82%	100%	72°F	9.0 mph	13 mph	26 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
partly-cloudy-night 72°F	rain 73°F	partly-cloudy-day 80°F	partly-cloudy-day 82°F	cloudy 83°F	cloudy 81°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	07:35:00 AM	No						
2	07:42:00 AM	Yes						

Comments: Couldn't continue with roof improvements since we need to remove portions of the roof and it rained last night, during the morning and will continue raining during the day according to our local weather report.

Observed Weather Conditions' Attachments:



[1622551476036.397949_tempImage.jpeg](#)

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	
Comments:		Couldn't continue with roof improvements since we need to remove portions of the roof and it rained last night, during the morning and will continue raining during the day according to our local weather report.		

PHOTOS



[439C182A-A671-482D-BA86-DDF5FA5AB18A.jpeg](#)

By

Date

Copies To



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Wednesday 6/2/2021

Daily Log Completed & Distributed

The Daily Log was completed and distributed by Ana Karen Serna on Wed Jun 2, 2021 at 07:44amCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
70°F	87°F	79°F	0.02 in.	0.99 in.	1.02 in.	52%	75%	97%	69°F	7.2 mph	10 mph	22 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
partly-cloudy-night	partly-cloudy-day	partly-cloudy-day	partly-cloudy-day	partly-cloudy-day	partly-cloudy-night
71°F	75°F	82°F	86°F	88°F	83°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	07:40:00 AM	No						
2	07:42:00 AM	Yes						

Comments: Chances of rain continue, roof improvements are still on hold. Electrical and hvac works in these areas are on hold also.

Observed Weather Conditions' Attachments:



[1622637827583.078857_tempImage.jpeg](#)

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	07:44 AM	05:00 PM	9.27	
	Comments:	Chances of rain continue, roof improvements are still on hold. Electrical and hvac works in these areas are on hold also.		

By

Date

Copies To



Daily Log: Thursday 6/3/2021

Daily Log Completed & Distributed
 The Daily Log was completed and distributed by Ana Karen Serna on Thu Jun 3, 2021 at 06:36pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
70°F	83°F	75°F	0.57 in.	0.59 in.	1.56 in.	71%	85%	97%	71°F	8.7 mph	15 mph	24 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
partly-cloudy-night	cloudy	cloudy	rain	cloudy	cloudy
74°F	76°F	82°F	79°F	74°F	71°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	06:30:00 PM	No						
2	06:34:00 PM	Yes						

Comments: Roof improvements, mechanical and electrical works keep on hold due to rain during the day and more chances of rain during today and tomorrow.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	
Comments: Roof improvements, mechanical and electrical works keep on hold due to rain during the day and more chances of rain during today and tomorrow.				

By _____ Date _____ Copies To _____



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Friday 6/4/2021

Daily Log Completed & Distributed
 The Daily Log was completed and distributed by Ana Karen Serna on Fri Jun 4, 2021 at 11:21amCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
70°F	86°F	76°F	0.09 in.	0.66 in.	0.68 in.	52%	77%	93%	68°F	5.2 mph	8 mph	13 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
cloudy 70°F	cloudy 71°F	partly-cloudy-day 77°F	partly-cloudy-day 81°F	partly-cloudy-day 86°F	partly-cloudy-night 81°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	11:20:00 AM	No						
2	08:00:00 AM	Yes						

Comments: Roof improvements, mechanical and electrical works are on hold due to chances of rain during the day.

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
Weather	08:00 AM	05:00 PM	9.0	

Comments: Roof improvements, mechanical and electrical works are on hold due to chances of rain during the day.

By _____ Date _____ Copies To _____



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Wednesday 6/30/2021

Daily Log Completed & Distributed

The Daily Log was completed and distributed by Guadalupe Olivo on Wed Jun 30, 2021 at 04:27pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
75°F	89°F	81°F	0.12 in.	0.37 in.	2.30 in.	57%	76%	94%	73°F	8.8 mph	12 mph	16 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
partly-cloudy-night	partly-cloudy-day	partly-cloudy-day	partly-cloudy-day	partly-cloudy-day	partly-cloudy-night
75°F	79°F	86°F	85°F	90°F	84°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	01:19:00 PM	Yes	Rain					

NOTES LOG

No.	Issue?	Location	Comments
1	No		
2	Yes		Our masons were ready for demolition of wall but the doctor said he had so much wrk that if we could step outside until he was done he wasn't done till like 3pm

Notes Log's Attachments:



[1625088141659.744141_tempImage.jpeg](#)



[1625088141562.921143_tempImage.jpeg](#)



[1625088141448.491943_tempImage.jpeg](#)



[1625088141334.049072_tempImage.jpeg](#)



[1625088141219.747070_tempImage.jpeg](#)



[1625088141104.041016_tempImage.jpeg](#)



[1625088140984.859863_tempImage.jpeg](#)



[1625088140876.867920_tempImage.jpeg](#)



[1625088140764.796875_tempImage.jpeg](#)



[1625088142237.198730_tempImage.jpeg](#)



[1625088142141.067139_tempImage.jpeg](#)



[1625088142047.932129_tempImage.jpeg](#)



[1625088141959.579834_tempImage.jpeg](#)



[1625088141858.989014_tempImage.jpeg](#)



[1625088141757.802002_tempImage.jpeg](#)



[1625088140545.969971_tempImage.jpeg](#)

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location
	01:19 AM	03:05 PM	13.77	7210 Saunders St.
Comments:				

By

Date

Copies To



Quantcorp Construction, LLC
 6420 Polaris Dr Suite 1
 Laredo , Texas 78041
 P: (956) 568-2846

**Project: 21002050 - MEDICAL EXAMINER -
 WEBB COUNTY**
 US-59 & STATE REPRESENTATIVE HENRY
 CUELLAR ROADWAY
 Laredo , Texas 78045

Daily Log: Tuesday 7/6/2021



Daily Log Completed & Distributed

The Daily Log was completed and distributed by Guadalupe Olivo on Tue Jul 6, 2021 at 03:24pmCDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
75°F	83°F	79°F	1.41 in.	1.49 in.	1.52 in.	75%	89%	98%	75°F	5.4 mph	9 mph	25 mph

DAILY SNAPSHOT

06:00AM	09:00AM	12:00PM	03:00PM	06:00PM	09:00PM
rain 75°F	rain 76°F	cloudy 80°F	rain 83°F	rain 80°F	partly-cloudy-night 79°F


OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	08:10:00 AM	Yes	Rain					



Comments: Rain is going to be seen with thunderstorms thru the day

Observed Weather Conditions' Attachments:



[1625599087323.624023_tempImage.jpeg](#)



[1625599087197.452148_tempImage.jpeg](#)




[1625599087063.294922_tempImage.jpeg](#)



[1625599086850.062012_tempImage.jpeg](#)

NOTES LOG

No.	Issue?	Location	Comments
1	Yes	7210 Saunders St.	Weather/rain stopped our sub escamilla masonry from keeping up with wrk on project 

Notes Log's Attachments:

1.




[1625599242333.734131_tempImage.jpeg](#)



[1625599242195.332031_tempImage.jpeg](#)




[1625599242067.260010_tempImage.jpeg](#)



[1625599241919.242920_tempImage.jpeg](#)

DELAY LOG

Delay Type	Start Time	End Time	Duration	Location	
Weather	08:09 AM	05:09 PM	9.0	7210 Saunders St.	

Comments:

Delay Log's Attachments:

1.



[1625599383788.733887_tempImage.jpeg](#)



[1625599383653.473877_tempImage.jpeg](#)



[1625599383525.731934_tempImage.jpeg](#)



[1625599383377.530029_tempImage.jpeg](#)

By

Date

Copies To