



Construction Contract Change Order

A505

Grant Recipient: Webb CountySelect: City CountyContract No.: 7219095Change Order No.: 3Region: STDC

Contractor:

RG Enterprise, LLC dba G&G Contractors
711 E. Wisconsin Rd.
Edinburg, TX 78539

Engineer:

Porras Nance Engineering
304 E. Calton
Laredo, TX 78041

 Select Change Order Type(s): Change to Existing Line Items New Items Requested Change in Contract Duration

Grant recipient is requesting Texas Department of Agriculture review to determine eligibility of change order expenses.

Changes to Existing Line Items (Items from original bid or added in previous change order ONLY)

Bid Item #	Item Description	Original Qty.	Proposed Qty.	UOM	Unit Price	Δ Qty.	Change in Contract Price
1	1" Air Release/Vacuum Valves w/	0	1	EA	\$2,300.00	1	\$2,300.00
2	Filter Fabric (Silt) Fence	600	0	LF	\$6.00	-600	(\$3,600.00)
3	Quality Control Testing Allowanc	1	0	LS	\$5,000.00	-1	(\$5,000.00)
Contract Change Sub-Total:							(\$6,300.00)

Change in Contract Duration

Provide explanation below (attach separate documentation as necessary).

The contractor has been hitting rock and caliche that has continued to slow down the process considerably.

Original Contract End Date:

09/09/2021

Net change of previous Change Orders (days):

51

Increase/Decrease of this Change Order (days):

64

Change Order Contract End Date

01/03/22**Justification for Change**

	Increase	Decrease	No Change
1. Effect of this change on scope of work:	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2. Effect on operation and maintenance costs:	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
	Yes	No	Not Applicable
3. Will this Change Order change the number of beneficiaries or TxDBG contract Performance Statement Exhibit A?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4. Has this change created new circumstances or environmental conditions which may affect the project's impact, such as concealed or unexpected conditions discovered during actual construction?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Is the TCEQ clearance still valid?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Are other TxDBG contractual special condition clearances still valid?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. If new items are included that were not included in the competitive bid, have the prices been determined to be reasonable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Grant Recipient: Webb CountyContract No.: 7219095Change Order No.: 3

This form required as of September 1, 2020.

All previous versions no longer valid.

Change Order Summary

Original Contract Price:	\$336,012.80	Original Contract End Date:	09/09/2021
Net Previous Change Order(s):	\$10,160.00	Net change of previous Change Orders (days):	51
This Net Change Order:	(\$6,300.00)	Increase/Decrease of this Change Order (days):	64
New Contract Price:	\$339,872.80	Change Order Contract End Date	01/03/22
Cumulative % Change:	1.149%		

NOTE: Change orders for an increase of more than 25% will be rejected. The State of Texas considers a change in the construction contract price of greater than 25% to be non-competitive, as other potential bidders did not have the opportunity to bid on the true scope of the project during the procurement process. Grant Recipient must rebid project in the event of an increase greater than 25%.

Grant Recipient Approval (REQUIRED)	
Authorized Signature	1-10-2022 Date

FOR: Tano Tijerina, County Judge
Authorized Signatory's Name and Title

Engineer's Recommendation	
Engineer's Signature	1-7-22 Date
Wayne Nance, Project Engineer Engineer's Name	

Contractor's Authorization	
Contractor's Signature	01/07/2022 Date
Rene Garza, Project Contractor Contractor's Name and Title	

To receive an email copy of the TDA response, provide contact information below

Name	Email
James Flores	jflores@webbcountytx.gov
Tanya Guillen	tguillen@webbcountytx.gov

For TDA office use only

This Net Change Order: (\$6,300.00)	Increase/decrease of this Change Order (days): 64
Net Change Order Approved:	Increase/decrease of this Change Order Approved:
Approved Contract Amount:	Approved Contract Time:

Notes:

Contract Specialist Signature	Date
-------------------------------	------

Director Signature (optional)	Date

Grant Recipient: Webb County

Contract No.: 7219095

Change Order No.: 3

This form required as of September 1, 2020.
All previous versions no longer valid.