

Good afternoon, Mr. Cuellar

Below please find our firm's professional services fee for the additional services previously rendered and for the new services requested.

Please let me know if you will need the below information submitted in the form of a letter proposal.

Changes to Originally Approved Design by TxDOT during Construction	\$6,650.00
07.01.2021 through 09.03.2021	
- Additional Design on TxDOT Acceleration Lane & Concrete Rip-Rap at Intersection per TxDOT Design: V. Gonzalez, P.E. – 38.0 Hrs @ \$175.00 / Hr	
Extended Construction Time over Contract Time Period	\$4,200.00
12.22.2021 through 12.05.2022	
- Continued Site Visit as necessary	
- Review of Contractor's Pay Request	
- Coordination with AEP, City of Laredo & Webb County	
V. Gonzalez, P.E. – 24.0 Hrs @ \$175.00 / Hr	
New – Redesign of Culverts / Drainage at Intersection to include Gate Inlet	\$4,250.00
Dates are Pending	
Survey:	\$1,450.00
Design:	\$2,800.00

Total Amount.....	\$15,100.00

Please let us know if you have any questions.

Thank you,
Ed

Edward L. Sherfey, Jr.
S&GE, L.L.C.
Firm Registration No. 8038
Sherfey Engineering Company, L.L.C.
Firm Registration No. 3132
104 Del Court, Ste. 400
Laredo, Texas 78041
Tel: (956) 791-3511
esharfey@sherfey.com